M.A.R. 57 (Rule 116)

Measurement Book No. C/09 170530

Serial No. 1st & Final.

Name of work. Improvement and sculptures works to Abbigere and other Parks in ward no-12 From To

Name of Contractor of nature of Agency. Technical manager KRIDL Sc:-012-13-000035

Date of commencement of work. No EE|PD|NO|65|12-13 Dt:-20|3|2013

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
I-1	Earth work excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5mm and above in width in hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches stacking the excavated soil clear from edges of excavation. complete as per specifications. Qty vide pg no. 170 SFA/1 of this M.B.					49.10cum @ 223.65 Rs/- 10982.00	
I-2	Providing and laying in position plain cement concrete of mix M-10 with OPC cement @ 220 kgs. With 20 mm & down size graded granite metal coarse aggregate @ 0.84cum and fine aggregate @ 0.56 cum machine mixed concrete						

Basaranahalli Zone,

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	laid in layers not exceeding 15cms thick well compacted curing complete as per specifications.						
	Qty Vide pg no. 170574/2 of this M.B.					8.12 cum @ 5189.76 Rs.	= 42125.00
J-3.	Providing and laying in position plain cement concrete of mix M-20 with opc cement @ 300 kgs with 20 mm & down size graded granite metal coarse aggregates @ 0.64 cum and fine aggregates @ 0.43 cum with Superplastisizer @ 3 ltr conforming to IS 9103 - 1999 Reaffirmed -2008 machine mixed concrete laid in layers not exceeding 15cms thick machinery curing complete as per specifications.						
	Qty Vide pg no. 170575/1 of this M.B.					4.05 cum @ 5224.74 Rs.	= 21160.00
J-4	Earthwork in Surface excavation in ordinary soil for levelling and lowering the ground manually (other than						

M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 170537

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Total Amount :- 899535=00.				899467		
	Pawi.N.K. KRIDL 10% + 1% :- 98948=00				89947 10%		
	7/3/17				989414		
	99 8483=00						
	Certificate						
	1) Certified that Contractor has done the work satisfactory.						
	2) Certified that contractor has removed all debris from work spot.						
	3) certified that there is no due Work from contractor side.						
	Pawi.N.K. 7/3/17.						

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
		1	7.0		3.0	= 21.00 sqm	
		1	21.0		1.80	= 37.80 sqm	
						1654.80 sqm	
				Qty Total to tender		1641.55 sqm	
					@	76=32	
						Rs 125283=00	
I-13	providing and applying enamel spetial paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after clearing oil grease dirt complete as per specification						
		1	15.0		0.40	= 6.0 sq	
		1	22.0		0.40	= 8.8 sq	
		CUT 1	25.0		0.40	= 10.0 sq	
		1	50.0		0.40	= 20.0 sq	
		1	20.0		0.40	= 8.0 sq	
						52.80 sq	
					@	76=32 Rs	4029=00

P-0190

MEASUREMENT BOOK

Audited and admitted for Rs. 980944

Passed by Cheque for Rs. 896378/-

by accountancies 93035/-

Accounts Superintendent

B.B.M.P Dasarahalli Division

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
							4 N.

Exe. Engineer

Chain link fencing.

Hospital Park

69.0 Mts

3.0 Mts Gate.

Chikkabenavara Road

Lakshmipura Main Road.

6 Mts

7.0 Mts

Vishwesh waraiah Park.

22.0 Mts

Chain

FoRest road.

Paul N.K. 7/7/17

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,